

UTILITY WORK SCHEDULE

Pursuant to Section 337.403 F.S., the UAO and FDOT and/or Governing Authority agree to the UAO's need for relocation or adjustments to its utilities and the FDOT and/or Governing Authority's need for a schedule for the UAO to effect the relocation or adjustment. This utility work schedule is based on FDOT and/or Governing Authority plans dated in the project information box below. Any deviation by FDOT, Governing Authority, or its contractors from these plans, may void this utility work schedule. Upon notification by FDOT and/or Governing Authority of a change to these plans, the UAO may negotiate a new utility work schedule. The UAO agrees to notify FDOT (or Governing Authority) and the contractor in writing prior to the starting, stopping, resuming, and completing work in accordance with this utility work schedule. The UAO shall obtain a utility permit and comply with requirements of the current year's Utility Accommodation Manual (UAM) for all work done under this utility work schedule. The UAO is not responsible for events beyond the control of the UAO that could not be reasonably anticipated by the UAO and which could not be avoided by the UAO with exercise of due diligence at the time of the concurrence.

PROJECT INFORMATION

FINANCIAL PROJECT ID:	433990-2-58-01	FEDERAL PROJECT ID:	433990-2-58-01
COUNTY ROAD NUMBER:	CR 340	COUNTY:	ALACHUA
PLANS DATED:	7/9/2018	COUNTY DOCUMENT NO:	N/A

UTILITY AGENCY/OWNER (UAO)

UTILITY COMPANY: WINDSTREAM COMMUNICATIONS		
UAO PROJECT REP: GARY CARY	PH: 386-462-6530	EMAIL: GARY.CARY@WINDSTREAM.COM
UAO FIELD REP: RYAN TRIPLETT	PH: N/A	EMAIL: GARY.CARY@WINDSTREAM.COM

UTILITY SIGNATURE

I have reviewed the plans referenced above and submit this utility work schedule in compliance with UAM Section 5 and agree to be bound by the terms of this utility work schedule.

UAO REP.  Date: 7/23/18

Name GARY D. CARY

Title MANAGER OSP- WIND-FL LLC

ENGINEER OF RECORD SIGNATURE

I attest this utility work schedule is compatible with the FDOT plans referenced above.

EOR  Date: 7/18/18

Name James H. Pitman, Jr., P.E.

Title Director of Transportation

SECTION A: SUMMARY OF UTILITY WORK

The below days are the total number of days shown for all activities in Section C of this utility work schedule. The breakdown of how these days are to be incorporated into the FDOT project and the dependence of these days upon the completion of other activities by the UAO or others is shown in Section C.

DAYS PRIOR TO FDOT PROJECT CONSTRUCTION: 60

DAYS DURING FDOT PROJECT CONSTRUCTION: N/A

UTILITY WORK SCHEDULE

SECTION B: UAO's WORK ACTIVITIES

UTILITY FACILITY (TYPE, SIZE, MATERIAL,STATUS)	STATION/OFFSET		UTILITY WORK ACTIVITY DESCRIPTION	CONSECUTIVE CALENDAR DAYS	
				PRIOR TO CONSTRUCTION	DURING CONSTRUCTION
TELEPHONE PEDESTAL	16+60.00	LT	PEDESTAL TO BE RELOCATED CLOSER TO R/W	60	N/A
TELEPHONE PEDESTAL	22+07.00	LT	PEDESTAL TO BE RELOCATED CLOSER TO R/W	60	N/A
TELEPHONE PEDESTAL	49+58.00	LT	PEDESTAL TO BE RELOCATED CLOSER TO R/W	60	N/A
TELEPHONE PEDESTAL	100+65.00	LT	PEDESTAL TO BE RELOCATED CLOSER TO R/W	60	N/A
TELEPHONE PEDESTAL	110+45.00	LT	PEDESTAL TO BE RELOCATED CLOSER TO R/W	60	N/A
TELEPHONE PEDESTAL	117+48.00	LT	LOWER PED & CABLES OUT OF WAY TO ACCOUNT FOR PROP. CUT THROUGHOUT AREA.	60	N/A
TELEPHONE PEDESTAL	164+35.00	LT	PED WILL BE REMOVED FROM RIGHT OF WAY	60	N/A